

Toggle menu
Blue Gold Program Wiki

Navigation

- [Main page](#)
- [Recent changes](#)
- [Random page](#)
- [Help about MediaWiki](#)

Tools

- [What links here](#)
- [Related changes](#)
- [Special pages](#)
- [Permanent link](#)
- [Page information](#)

Personal tools

- [Log in](#)

personal-extra

Toggle search

Search

Random page

Views

- [View](#)
- [View source](#)
- [History](#)
- [PDF Export](#)

Actions

File:CAWM 29oct 20 gajendrapur final construction report.pdf

From Blue Gold Program Wiki


The printable version is no longer supported and may have rendering errors. Please update your browser bookmarks and please use the default browser print function instead.


- [File](#)
- [File history](#)

- [File usage](#)

Blue Gold Program

Zonal Office Khulna





October,
2020

Construction of Gazendrapur Culvert

2V 1.20m X 1.50m

Final Progress report

Go to page

Reporting Date	28 October 2020
Description of work	Construction of Gazendrapur Box Culvert (2V 1.20m X 1.50m) on the Purbani/Chowraha Road at an 0.200m to Purbani No. 29 under Blue Gold Program Works during the year 2018-2020.
Contractors/WRPs	Gazendrapur (IWR)
Date of Agreement	05/10/2018
Date of Commencement	05/10/2018
Date of Work Completion	25/09/2020
Estimated Amount (Tk.)	30,45,812.00
WFP contribution (%)	28.62 (8,61,13.17)
WFP contribution (Tk.)	2,86,763.04
Paid Amount (Tk.)	26,59,048.96
Total WFP Equivalency (%)	2,86,763.04
Financial Progress (%)	88.38%
Physical Progress (%)	100%

The construction of the Gazendrapur culvert has been completed successfully. Total expenditure (80%) of the construction work is 2,86,763.04 out of 32,32,581.17 we have paid to the Gazendrapur (IWR) 26,59,048.96 so we have to pay 6,73,532.21 according to the construction work.

Gazendrapur (IWR) has successfully completed the catchment planning meeting on 08th October. In this meeting, the IWR has been furnished on operation and maintenance (O&M) guidelines with 1000 members. They have prepared a catchment map and catchment plan for proper water management. They have identified high land, low land, and medium land on the catchment map. They have proposed a new cropping pattern on the basis of present cropping pattern for increasing the crop production.

[next page →](#)

Size of this JPG preview of this PDF file: [463 × 599 pixels](#). Other resolution: [185 × 240 pixels](#).

[Original file](#) (1,275 × 1,650 pixels, file size: 7.79 MB, MIME type: application/pdf, 14 pages)


Gajendrapur Design Report

CAWM 26mar_20 gajendrapur design report.pdf

Community-led Agricultural Water Management - with DAE, Blue Gold established a network of schemes for demonstration purposes where locally-applicable annual cropping patterns are introduced along with water level control facilitated by small-scale water infrastructure, and the development of value chain skills in farmers

File history

Click on a date/time to view the file as it appeared at that time.

Date/Time	Thumbnail	Dimensions	User	Comment
current 20:01, 9 December 2020		1,275 × 1,650, 14 pages (7.79 MB)	Saad.chowdhury (talk contribs)	

You cannot overwrite this file.

File usage

There are no pages that use this file.

Retrieved from

"https://www.bluegoldwiki.com/index.php?title=File:CAWM_29oct_20_gajendrapur_final_construction_report.pdf&oldid=3972"

Namespaces

- [File](#)
- [Discussion](#)

Variants

[Category:](#)

- [Gajendrapur](#)

This page was last edited on 9 December 2020, at 20:02.

Blue Gold Program Wiki

The wiki version of the Lessons Learnt Report of the Blue Gold program, documents the experiences of a technical assistance (TA) team working in a development project implemented by the Bangladesh Water Development Board (BWDB) and the Department of Agricultural Extension (DAE) over an eight+ year period from March 2013 to December 2021. The wiki lessons learnt report (LLR) is intended to complement the BWDB and DAE project completion reports (PCRs), with the aim of recording lessons learnt for use in the design and implementation of future interventions in the coastal zone.

- [Privacy policy](#)
- [About Blue Gold Program Wiki](#)

- [Disclaimers](#)

Developed and maintained by Big Blue Communications for Blue Gold Program



[Blue Gold Program Wiki](#)