

Toggle menu
Blue Gold Program Wiki

Navigation

- [Main page](#)
- [Recent changes](#)
- [Random page](#)
- [Help about MediaWiki](#)

Tools

- [What links here](#)
- [Related changes](#)
- [Special pages](#)
- [Permanent link](#)
- [Page information](#)

Personal tools

- [Log in](#)

personal-extra

Toggle search

Search

Random page

Views

- [View](#)
- [View source](#)
- [History](#)
- [PDF Export](#)

Actions

File:PR Jan-Mar 2014 14may 14.pdf

From Blue Gold Program Wiki

The printable version is no longer supported and may have rendering errors. Please update your browser bookmarks and please use the default browser print function instead.

- [File](#)
- [File history](#)
- [File usage](#)



Go to page

Blue Gold Program
Quarterly Progress Report (QPR) 01
 Quarter 1 (January 01 – March 31, 2014)

Embassy of the Kingdom of the Netherlands,
 Dhaka, Bangladesh

Bangladesh Water Development Board (BWDB)
 Department of Agricultural Extension (DAE)

April, 2014



Program Data	
Name of Program	Blue Gold Program
Activity Number	000010000000000000000000
Project Start Date	01 February 2013
Project Completion Date	30 February 2018
Approval date (QPR BWDB completion)	01 July 2013
Approval date (QPR DAE completion)	01 July 2013
Starting/Completion Agreement	01 September 2013
Start	QPR QAR
Completion	Quarterly Water Development Board (QWB)
Implementing Partner	Bangladesh Water Development Board (BWDB)
Reporting Period	Department of Agricultural Extension (DAE)
Date of Progress Report	April 2014
Reporting Period	01/01/2014 to 31/03/2014
Contribution Start	1 February 2013 to the end of the period of the QPR
Contribution End	1 February 2013 to the end of the period of the QPR
Contribution Start	01/01/2014 to 31/03/2014
Contribution End	01/01/2014 to 31/03/2014
Total project budget	1 EUR/1.1 US Dollar
Exchange rate	1 EUR/1.1 US Dollar

Contract Details	
Address	Embassy of the Kingdom of the Netherlands, Dhaka, Bangladesh
Contact	Embassy of the Kingdom of the Netherlands, Dhaka, Bangladesh
Phone	+880 2 953 1000
Fax	+880 2 953 1000
E-mail	embassy@netherlands.org.bd
Website	http://www.netherlands.org.bd
Contract Number	000010000000000000000000
Contract Title	Blue Gold Program

[next page →](#)

Size of this JPG preview of this PDF file: [424 × 600 pixels](#). Other resolution: [170 × 240 pixels](#).

[Original file](#) (1,240 × 1,754 pixels, file size: 1.89 MB, MIME type: application/pdf, 77 pages)

Quarterly Progress Report January - March 2014

File history

Click on a date/time to view the file as it appeared at that time.

Date/Time	Thumbnail	Dimensions	User	Comment
-----------	-----------	------------	------	---------

current [11:05, 1 July 2020](#)



1,240 × 1,754, 77
pages (1.89 MB)

[Saad.chowdhury](#) ([talk](#) | [contribs](#))

You cannot overwrite this file.

File usage

There are no pages that use this file.

Retrieved from

"https://www.bluegoldwiki.com/index.php?title=File:PR_Jan-Mar_2014_14may_14.pdf&oldid=3255"

Namespaces

- [File](#)
- [Discussion](#)

Variants

[Categories:](#)

- [PR](#)
- [Report](#)
- [Documents in English](#)
- [Progress](#)
- [File used in Section G: Project Management](#)

This page was last edited on 22 July 2020, at 10:40.

Blue Gold Program Wiki

The wiki version of the Lessons Learnt Report of the Blue Gold program, documents the experiences of a technical assistance (TA) team working in a development project implemented by the Bangladesh Water Development Board (BWDB) and the Department of Agricultural Extension (DAE) over an eight+ year period from March 2013 to December 2021. The wiki lessons learnt report (LLR) is intended to complement the BWDB and DAE project completion reports (PCRs), with the aim of recording lessons learnt for use in the design and implementation of future interventions in the coastal zone.

- [Privacy policy](#)
- [About Blue Gold Program Wiki](#)
- [Disclaimers](#)

Developed and maintained by Big Blue Communications for Blue Gold Program



[Blue Gold Program Wiki](#)